## WASHINGTON GAS HOME ENERGY SAVINGS PROGRAM: MARYLAND



Boiler Tune-Up Checklist (to be completed by participating contractor)

Home Energy Savings Program Contractors must submit this checklist with the rebate application.  Please visit the <b>Home Energy Savings Rebate Portal</b> for more information.			
EQUIPMENT DETAILS (to be documented before tune-up):			
Boiler rated input capacity before tune-up (Btuh):		Efficiency of boiler before tune-up:	
Manufacturer:	Model:		Serial Number:
BOILER TUNE-UP CHECKLIST			
☐ Check the boiler area is free of combustible/flammable materials and air contaminants			
☐ Check the pressure/temperature gauge for signs of higher than normal pressure			
☐ Visually inspect the vent piping for signs of leakage and blockage			
☐ Visually inspect the burner flames (stable, uniform) and the flame signal			
☐ Inspect the condensate trap and the PVC fittings			
☐ Test the LWCO for proper operation			
☐ Inspect boiler piping (gas and water) for leaks			
☐ Test to make sure the relief valve is operating normally			
☐ Inspect interior; clean and vacuum if necessary			
☐ Verify flue and air lines are in good condition and sealed tight			
☐ Check system water pressure/system piping/expansion tank			
☐ Check ignition and flame rod (clean and reposition)			
☐ Check wiring and connections to ensure they are sealed			
<u> </u>			

Contractor Signature

