

BOILER TUNE-UP CHECKLIST. (to be completed by participating contractor)

Home Energy Savings Program Contractors must submit this checklist with the rebate application. Please visit the Home Energy Savings Rebate Portal for more information.			
EQUIPMENT DETAILS (to be documented before tune-up.)			
Boiler rated input capacity before tune-up (Btuh):		Efficiency of boiler before tune-up:	
Manufacturer:	Model:		Serial Number:
BOILER TUNE UP CHECKLIST			
☐ Check the boiler area is free of combustible/flammable materials and air contaminants			
☐ Check the pressure/temperature gauge for signs of higher than normal pressure			
☐ Visually inspect the vent piping for signs of leakage and blockage			
☐ Visually inspect the burner flames (stable, uniform) and the flame signal			
☐ Inspect the condensate trap and the PVC fittings			
☐ Test the LWCO for proper operation			
☐ Inspect boiler piping (gas and water) for leaks			
☐ Test to make sure the relief valve is operating normally			
☐ Inspect interior; clean and vacuum if necessary			
☐ Verify flue and air lines are in good condition and sealed tight			
☐ Check system water pressure/system piping/expansion tank			
☐ Check ignition and flame rod (clean and reposition)			
☐ Check wiring and connections to ensure they are sealed			
Contractor Signature			

Learn more at WGSmartSavings.com/Programs-Rebates/VA/Home-Heating-Tune.